

Appendix A:

**INSTALLER FALSE ALARM PREVENTION PROGRAM CHECKLIST**

Yes	No	
___	___	I confirmed that the control panel has been programmed so that:
___	___	It will not transmit more than ___ alarm signals from the same zone until manually restored at the premises. (Recommend no more than two.)
___	___	It will delay at least fifteen seconds before initiating dialing on intrusion alarm signals.
___	___	It has adequate delay time on entry/exit doors (delay of 45 seconds or more is recommended).
___	___	A cancel code can be entered by the customer to cancel accidental alarms.
___	___	I verified that police and fire panic buttons cause a siren or speaker to sound and that medical panic buttons cause an audible signal.
___	___	I verified that the keypad(s) emit sufficient sound to inform occupants when an entry/exit door sensor has been triggered.
___	___	I installed and tested standby/backup power.
___	___	I reviewed the "Customer False Alarm Prevention Checklist" with the customer.
___	___	I determined whether the customer had special telephone features, such as call waiting, and took appropriate steps to allow proper control panel dialing and monitoring center verification.
___	___	I made sure the control panel was properly grounded.
___	___	I made sure that all door and window contacts were properly selected, installed and tested. I considered loose fitting doors and windows, whether wide gap contacts were needed, and steel doors and windows. I followed the manufacturer's installation instructions.
___	___	I made sure all glass breakage sensors were properly selected, installed and tested. I gave consideration to pets, on site noises and the general environment. I followed the manufacturer's installation instructions.
___	___	All motion type detectors were properly selected, properly installed and tested. I gave consideration to pets, sunlight, other heat sources, and harsh environments. I followed the manufacturer's installation instructions.

Comments: \_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

ALARM COMPANY

INSTALLATION TECHNICIAN

\_\_\_\_\_

\_\_\_\_\_

Print Name

Signature

Date