

Appendix A:

INSTALLER FALSE ALARM PREVENTION PROGRAM CHECKLIST

- | Yes | No | |
|-----|-----|--|
| ___ | ___ | I confirmed that the control panel has been programmed so that: |
| ___ | ___ | It will not transmit more than ___ alarm signals from the same zone until manually restored at the premises. (Recommend no more than two.) |
| ___ | ___ | It will delay at least fifteen seconds before initiating dialing on intrusion alarm signals. |
| ___ | ___ | It has adequate delay time on entry/exit doors (delay of 45 seconds or more is recommended). |
| ___ | ___ | A cancel code can be entered by the customer to cancel accidental alarms. |
| ___ | ___ | I verified that police and fire panic buttons cause a siren or speaker to sound and that medical panic buttons cause an audible signal. |
| ___ | ___ | I verified that the keypad(s) emit sufficient sound to inform occupants when an entry/exit door sensor has been triggered. |
| ___ | ___ | I installed and tested standby/backup power. |
| ___ | ___ | I reviewed the "Customer False Alarm Prevention Checklist" with the customer. |
| ___ | ___ | I determined whether the customer had special telephone features, such as call waiting, and took appropriate steps to allow proper control panel dialing and monitoring center verification. |
| ___ | ___ | I made sure the control panel was properly grounded. |
| ___ | ___ | I made sure that all door and window contacts were properly selected, installed and tested. I considered loose fitting doors and windows, whether wide gap contacts were needed, and steel doors and windows. I followed the manufacturer's installation instructions. |
| ___ | ___ | I made sure all glass breakage sensors were properly selected, installed and tested. I gave consideration to pets, on site noises and the general environment. I followed the manufacturer's installation instructions. |
| ___ | ___ | All motion type detectors were properly selected, properly installed and tested. I gave consideration to pets, sunlight, other heat sources, and harsh environments. I followed the manufacturer's installation instructions. |

Comments: _____

ALARM COMPANY

INSTALLATION TECHNICIAN

Print Name

Signature

Date